COMPLETION REPORT

1. Name of Work : Construction of Cement Concrete pavement Roads to Basaveshwara Layout roads in Ward No.18

2. Sanctioned Estimate No. & Date :

3. Head of Account which is chargeable : 018-14-000030

4. Entrustment Order No. & Date : EE/HAL/WO /2016-17, date:

5. Name of the Contractor : M/S. KRIDL LTD

6. (a) Time stipulated for completion of the work : 90
   (b) Date of Completion of the work : 31-12-2016

7. Measurement recorded in : M.B. No. 1121/14-15
   from page No.

8. Check measurement of the Asst. Exe.Engineer / Exe. Engineer : M.B. No. 1121/14-15
   From page No.1120648 to 1120654

9. Name of the Officer / Official Incharge of the work :

10. Asst. Exe. Engineer / Jr. Engineer : Sri: Shanmukh Ghantali

(b) Asst. Exe. Engineer : Sri: Balakrishna

Sanctioned estimate amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Saving	
Rs. 20.00 Lakhs	19,99,985	—	15/-	—

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior / Asst. Engineer
Ward No. 18

Executive Engineer
Bruhat Bangalore Mahanagara Palike

Executive Engineer